

CONSTRUCTION UPDATE | 10.1.2021

CONSTRUCTION UPDATE: CURRENT (10/1)

- Lower Level
 - Wall framing and sheathing activity are ongoing.
 - Ceiling framing and grid activity are ongoing.
 - Overhead and in wall MEP activity are ongoing.
 - Prime and paint activity are ongoing.
- Plaza Level
 - Wall framing and sheathing activity are ongoing.
 - CMU activity is ongoing.
 - Overhead and in wall MEP activity is ongoing.
 - Prime paint activity is ongoing.
 - Service drive overbuild slab activity is ongoing.
- 1st Floor
 - Wall framing and sheathing activity are ongoing.
 - Overhead and inwall MEP activity are ongoing.
 - Prime paint activity is ongoing.
 - Tile wall and flooring activity are ongoing.
- 2nd Floor
 - Wall framing and sheathing activity are ongoing.
 - Curtain wall and glazing activity are ongoing.
 - Overhead and in wall MEP activity is ongoing.
 - Prime paint activity is ongoing.
 - Tile wall and flooring activity are ongoing.
- 3rd Floor
 - Wall framing and sheathing activity is ongoing.
 - Overhead and in wall MEP activity is ongoing.
 - Prime paint activity is ongoing.
 - Tile wall and flooring activity are ongoing.
- 4th Floor
 - Wall framing and sheathing activity is ongoing.
 - Overhead MEP and in wall activity are ongoing.
 - Prime paint activity has started.
 - Tile flooring activity is ongoing.
- 5th Floor
 - Wall framing and sheathing activity is ongoing.
 - Overhead MEP and in wall activity are ongoing.
 - Prime paint activity has started.
- 6th Floor
 - Wall framing and sheathing activity is ongoing.
 - Overhead MEP and in wall activity are ongoing.
- 7th Floor
 - Wall framing activity is ongoing.
 - Overhead MEP activity is ongoing.
- 8th Floor
 - Exterior wall framing and sheathing activity are ongoing.
 - Exterior waterproofing is ongoing.
 - Curtain wall activity is ongoing.
 - Overhead MEP activity has started.

- TPO roof installation is ongoing.
- Penthouse Level
 - Gutter installation at mansard is ongoing.
 - Clay tile roof installation at the mansard is ongoing.
 - Modified Bitumen roof installation is ongoing.
- Elevator equipment installation is ongoing.
- Stone sill activity on the south, east, and north elevation are ongoing.
- Stone façade activity on the south elevation is ongoing.
- EIFS activity on the west, south, east, and north elevation is ongoing.
- Metal composite material (MCM) installation on the north and west elevation is ongoing.
- Site hardscape activity is ongoing.

CONSTRUCTION ACTIVITIES: PREVIOUS WEEK (9/24)

- Lower Level
 - Wall framing and sheathing activity were ongoing.
 - Ceiling framing and grid activity were ongoing.
 - Overhead and in wall MEP activity were ongoing.
 - Prime and paint activity were ongoing.
- Plaza Level
 - Wall framing and sheathing activity were ongoing.
 - CMU activity was ongoing.
 - Overhead and in wall MEP activity was ongoing.
 - Prime paint activity was ongoing.
 - Tile wall and flooring activity was completed.
 - Service drive overbuild slab activity was ongoing.
- 1st Floor
 - Wall framing and sheathing activity were ongoing.
 - Overhead and inwall MEP activity were ongoing.
 - Prime paint activity was ongoing.
 - Tile wall and flooring activity were ongoing.
- 2nd Floor
 - Wall framing and sheathing activity were ongoing.
 - Curtain wall and glazing activity were ongoing.
 - Overhead and in wall MEP activity was ongoing.
 - Prime paint activity was ongoing.
 - Tile wall and flooring activity were ongoing.
- 3rd Floor
 - Wall framing and sheathing activity was ongoing.
 - Overhead and in wall MEP activity was ongoing.
 - Prime paint activity was ongoing.
 - Tile flooring activity was ongoing.
- 4th Floor
 - Wall framing and sheathing activity was ongoing.
 - Overhead MEP activity was ongoing.
 - Prime paint activity was started.
 - Tile flooring activity was ongoing.
- 5th Floor
 - Wall framing and sheathing activity was ongoing.
 - Overhead MEP activity was ongoing.
- 6th Floor

- Wall framing activity was ongoing.
 - Overhead MEP activity was ongoing.
- 7th Floor
 - Wall framing activity was ongoing.
 - Overhead MEP activity was ongoing.
- 8th Floor
 - Exterior wall framing and sheathing activity were ongoing.
 - Exterior waterproofing was ongoing.
 - Curtain wall activity was ongoing.
 - Overhead MEP activity was started.
 - TPO roof installation was ongoing.
- Penthouse Level
 - Penthouse Mezzanine wall framing, and sheathing was completed.
 - Gutter installation at mansard was ongoing.
 - Clay tile roof installation at the mansard was ongoing.
 - Modified Bitumen roof installation was started.
- Elevator equipment installation was ongoing.
- Stone sill activity on the south, east, and north elevation were ongoing.
- Stone façade activity on the south elevation was ongoing.
- EIFS activity on the west, south, east, and north elevation was ongoing.
- Metal composite material (MCM) installation on the north and west elevation was ongoing.
- Site hardscape activity was ongoing.
- Stair 2 intumescent fireproofing was completed.

CONSTRUCTION ACTIVITIES: UPCOMING WEEK(S)

- Light fixture installation.
- Vanity countertops
- Millwork
- Flooring

PROGRESS PHOTOS



